

R BLOCK, ASAF ALI PARK — INFRASTRUCTURE

Category export · AI Drone Survey · DDA / DTU parameter framework

Site: R Block, Asaf Ali Park, Asaf Ali Road (DDA)

Survey date: 18 May 2026, 12:16-12:35 IST (single-date baseline)

Category: Infrastructure

CATEGORY SCORE				
Indicator	Mean	Min	Max	Rating
Infrastructure	75.4%	51.1%	93%	Good

SCENE COVERAGE (park-wide mean)			
Metric	Mean	Min	Max
Paved area	0%	0%	0%

DETECTOR FINDINGS				
Detector class	Records	Mean cond. %	Worst %	Condition
Walking Track	310	55.6	32.2	Poor
Kerb / Edging	349	81.2	73.2	Good
Bench	161	79.8	70.5	Good
Open Gym Equipment	362	80.3	74.7	Good
Pathway Obstruction	0	—	—	Not observed in these clips
Paved Area	66	78.9	70.7	Good
Excavation / Disturbed Ground	0	—	—	Not observed in these clips
Material Stockpile	0	—	—	Not observed in these clips
Construction Activity	0	—	—	Not observed in these clips

ANOMALIES (worst first)					
Priority	Zone	Anomaly	Severity	Cond. %	Suggested action
2	Pavilion (close-range)	Walking Track	High	36.4	Resurface / patch the track; restore edge definition and camber.
9	Pavilion (close-range)	Walking Track	High	40.6	Resurface / patch the track; restore edge definition and camber.
10	Pavilion (close-range)	Walking Track	High	41.5	Resurface / patch the track; restore edge definition and camber.
39	Pavilion (close-range)	Walking Track	Medium	57	Resurface / patch the track; restore edge definition and camber.
45	Pavilion (close-range)	Walking Track	Medium	58.7	Resurface / patch the track; restore edge definition and camber.

RECOMMENDED ACTIONS				
#	Priority	Finding	Recommended action	Owner

#	Priority	Finding	Recommended action	Owner
1	Critical	The pavilion in Clip 2 shows heavy damp staining down the stonework, blackened and peeling paint on the parapet, and cracked render - matching the site record of facilities in poor condition.	Commission a structural and damp survey of the pavilion. The staining pattern suggests a failed roof edge or blocked downpipe; repair the water path before redecorating, or the paint will fail again.	Engineering / Works

Generated from Asaf_Ali_AI_Detection_Report.xlsx · DDA AI Park Monitor. Figures are the park-wide mean across 2 analysed clips, recomputed directly from the detection log rather than the workbook's own summary formulas.