

VASANT VATIKA — INFRASTRUCTURE

Category export · AI Drone Survey · DDA / DTU parameter framework

Site: Vasant Vatika, Vasant Kunj (DDA)

Survey date: 18 May 2026, 16:05-16:08 IST (single-date baseline)

Category: Infrastructure

CATEGORY SCORE				
Indicator	Mean	Min	Max	Rating
Infrastructure	76.7%	50.9%	90%	Good

SCENE COVERAGE (park-wide mean)			
Metric	Mean	Min	Max
Paved area	0%	0%	0%

DETECTOR FINDINGS				
Detector class	Records	Mean cond. %	Worst %	Condition
Walking Track	401	56.7	39.9	Poor
Kerb / Edging	1301	85	74.2	Good
Bench	324	79.1	67.7	Good
Open Gym Equipment	288	81.3	66.7	Good
Pathway Obstruction	0	—	—	Not observed in these clips
Paved Area	45	81.6	71.2	Good
Excavation / Disturbed Ground	0	—	—	Not observed in these clips
Material Stockpile	0	—	—	Not observed in these clips
Construction Activity	0	—	—	Not observed in these clips

ANOMALIES (worst first)					
Priority	Zone	Anomaly	Severity	Cond. %	Suggested action
45	Open gym & hedge beds	Walking Track	High	43.6	Resurface / patch the track; restore edge definition and camber.
51	Open gym & hedge beds	Walking Track	Medium	45.4	Resurface / patch the track; restore edge definition and camber.
52	Open gym & hedge beds	Walking Track	Medium	46	Resurface / patch the track; restore edge definition and camber.
78	Fountain & formal garden	Walking Track	Medium	51.1	Resurface / patch the track; restore edge definition and camber.
100	Central lawn & avenue	Walking Track	Medium	52.8	Resurface / patch the track; restore edge definition and camber.
103	Open gym & hedge beds	Walking Track	Medium	52.9	Resurface / patch the track; restore edge definition and camber.
118	Open gym & hedge beds	Walking Track	Medium	54.7	Resurface / patch the track; restore edge definition and camber.

Priority	Zone	Anomaly	Severity	Cond. %	Suggested action
125	Open gym & hedge beds	Walking Track	Medium	55.2	Resurface / patch the track; restore edge definition and camber.
135	Open gym & hedge beds	Walking Track	Medium	55.9	Resurface / patch the track; restore edge definition and camber.
137	Open gym & hedge beds	Walking Track	Medium	56.5	Resurface / patch the track; restore edge definition and camber.
140	Open gym & hedge beds	Walking Track	Medium	56.9	Resurface / patch the track; restore edge definition and camber.
147	Open gym & hedge beds	Walking Track	Medium	58.5	Resurface / patch the track; restore edge definition and camber.

RECOMMENDED ACTIONS

#	Priority	Finding	Recommended action	Owner
3	Medium	The site record notes getting worse paint on the gym equipment. The equipment was detected and scored on paint integrity.	Inspect the lowest paint-integrity scorers in the anomaly register; sand, prime and repaint, and check fixings and footings.	Engineering / Works
7	Process	No class exists for: gazebo, streetlight, dustbin, water pipes, boundary wall distinct from kerb, or dead trees as a class separate from dry plant growth.	Confirm which matter most for the DDA report and they can be added.	Survey / Drone Cell

Generated from Vasant_Vatika_AI_Detection_Report.xlsx · DDA AI Park Monitor. Figures are the park-wide mean across 3 analysed clips, recomputed directly from the detection log rather than the workbook's own summary formulas.